



PROGRESS REPORT

NO. 6

PROJECT NAME: Fremont Lake Watershed Study **DATE:** May 28, 2019
DATE FROM: 5/29/2019
DATE TO: 6/7/2019

1. OVERALL PROJECT SCHEDULE AND STATUS

- Received EPA Approval of Fremont Lake Watershed Study Implementation Plan and Schedule.
 - Letter dated 5/23/2019
- Project Schedule: See Attached

2. ITEMS COMPLETED SINCE LAST UPDATE

- TOP submitted CCR including public notice for the study.
 - Town of Pinedale initiated Public Platform
- Draft Memo for Task II (Preliminary) submitted internally.
- Kickoff Meeting 2.0 between team – including the inclusion of WARWS.
- MRG Meeting Update – Item pushed to regular meeting on June 20
- Completed Contract Amendment (Tasks 1-5)
- Initiated Task 4 – GIS Mapping

3. NEXT ACTION STEPS

- Complete Initial GIS Mapping of Watershed
 - See Scope
 - Draft deliverable End of June
- Complete Task 3 – MST Protocol – Deliverable End of June
- Initiate development of Study (Task 5) – Due end of July
- Initiate Summer Testing
 - Sampling at 8 locations – 2x per month
 - Additional sampling within Distribution system 3rd week of each month
 - Establish detailed schedule

4. SCOPE CHANGES/VALUE ADDED

- None

5. BUDGET STATUS

- Current Contract: \$35,000
- % Utilized: ~90%
- Contract Amendment #2 – \$94,000

6. INVOICE STATUS

- None Outstanding

SCHEDULE/DELIVERABLE STATUS

- 30 Day Response - Complete
- 60 Day Response - Complete
- EPA Response - Complete
- Water Quality Memo - Due June 28, 219
- GIS Base Mapping - Due June 28, 2019
- MST Protocol - Due June 28, 2019
- Field Study Outline - Due July 31, 2019

7. OTHER ISSUES/CONCERNS

- None